


**CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS, PROGRAMS or ACTIVITIES
FOR THE 4th QUARTER, CY 2018**

Province, City or Municipality : TANAUAN CITY

| Program or Project | Location | Total Cost | Date Started | Target Completion Date | Project Status | | No. of Extensions, if any | Remarks |
|--|------------------|----------------|--------------|------------------------|-----------------|-----------------------------|---------------------------|--|
| | | | | | % of Completion | Total Cost Incurred to Date | | |
| Establishment/construction of "AAA" Slaughterhouse | Brgy. Sambat | 142,300,000.00 | 23-Feb-15 | Oct 2017 | 46.17% | 65,693,244.23 | | delayed implementation due to the delay of fund releases |
| National Feeding Program | Day Care Centers | 5,518,800.00 | Nov 2018 | May 2019 | 20% | 1,115,508.70 | | |
| | | | | | | | | |

We hereby certify that we reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.



GINA S. JUNTILLA
 City Accountant



 ATTY. JOHANNA CORONA-VILLAMOF
 City Mayor