


**CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS, PROGRAMS or ACTIVITIES  
FOR THE 2nd QUARTER, CY 2019**

Province, City or Municipality : TANAUAN CITY

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
Establishment/construction of "AAA" Slaughterhouse	Brgy. Sambat	142,300,000.00	23-Feb-15	Oct 2017	74.56%	65,693,244.23		delayed implementation due to the delay of fund releases
National Feeding Program	Day Care Centers	5,518,800.00	Nov 2018	May 2019	100%	5,353,407.20		
Tanauan City Dairy Enterprises	Brgy. Banadero	14,989,840.52	Feb 2018	Dec 2019	21%	3,196,400.00		
Tanauan City Mango Trading & Processing Enterprises	Brgy. Janopol Orr	5,072,066.56	Apr 2018	Sept 2019	55%	2,788,412.75		
Tanauan City Banana Production Trading & Processing Enterprise	Brgy. Pagaspas	5,864,465.49	Apr 2019	Dec 2019	33%	1,907,492.50		
Widening of road from Talaga Gas Station to Bilog-bilog/Suplang		5,000,000.00	Apr 2019	Aug 2019	72.77%	3,632,262.81		
Tanauan City College-Free Technical Vocational Education & Training	Brgy. Trapiche I	1,052,787.50	Nov 2018	Oct 2019	80%	839,308.25		
Tanauan City College-Free Higher Education	Brgy. Trapiche I	4,768,450.00	Feb 2019	on-going	3%	150,686.67		
Tanauan City College-Tertiary Education Subsidy	Brgy. Trapiche I	2,560,000.00	Jan 2019	June 2019	100%	2,360,000.00		
Tanauan City College-Senior High School	Brgy. Trapiche I	2,624,107.40	Oct 2016	on-going	3%	79,080.00		

We hereby certify that we reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.

  
**GINA S. JUNTILLA**  
 City Accountant

  
**HON. JHOANNA CORONA-VILLAMOR**  
 City Mayor