



**CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS, PROGRAMS or ACTIVITIES  
FOR THE 1st QUARTER, CY 2019**

Province, City or Municipality : TANAUAN CITY

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
Establishment/construction of "AAA" Slaughterhouse	Brgy. Sambat	142,300,000.00	23-Feb-15	Oct 2017	74.56%	65,693,244.23		delayed implementation due to the delay of fund releases
National Feeding Program	Day Care Centers	5,518,800.00	Nov 2018	May 2019	20%	1,115,508.70		
Tanauan City Dairy Enterprises	Brgy. Banadero	14,989,840.52	Feb 2018	Dec 2019	21%	3,196,400.00		
Tanauan City Mango Trading & Processing Enterprises	Brgy. Janopol Orr	5,072,066.56	Apr 2018	Sept 2019	37%	1,900,000.00		
Tanauan City Banana Production Trading & Processing Enterprise	Brgy. Pagaspas	5,864,465.49	Apr 2019	Dec 2019				

We hereby certify that we reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.

  
 \_\_\_\_\_  
**GINA S. JUNTILLA**  
 City Accountant

  
 \_\_\_\_\_  
 Atty. Johanna Corona-Villamor  
 City Mayor