

**CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS, PROGRAMS or ACTIVITIES  
FOR THE 3rd QUARTER, CY 2020**

Province, City or Municipality : TANAUAN CITY

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
Establishment/construction of "AAA" Slaughterhouse	Brgy. Sambat	142,300,000.00	23-Feb-15	Oct 2017	90%	99,644,147.16		delayed implementation due to the delay of fund releases
Tanauan City Dairy Enterprises	Brgy. Banadero	14,989,840.52	Feb 2018	Dec 2019	23%	3,495,900.00		non compliance of contractor
Tanauan City Mango Trading & Processing Enterprises	Brgy. Janopol Or	5,072,066.56	Apr 2018	Sept 2019	100%	5,060,637.01		no available supplier of pulper finisher
Tanauan City Banana Production Trading & Processing Enterprise	Brgy. Pagaspas	5,864,465.49	Apr 2019	Dec 2019	56%	3,303,492.50		no available supplier of vacuum fryer
Tanauan City College-Free Technical Vocational Education & Training	Brgy. Trapiche I	1,765,645.00	Nov 2018	on-going	74%	1,300,526.25		
Tanauan City College-Free Higher Education	Brgy. Trapiche I	16,110,350.00	Feb 2019	on-going	12%	1,993,535.32		
Tanauan City College-Senior High School	Brgy. Trapiche I	2,624,107.40	Oct 2016	on-going	22%	569,580.00		
Tanauan City College-Tertiary Education Subsidy	Brgy. Trapiche I	2,860,000.00	Feb 2020	on-going	100%	2,840,000.00		
Proposed Devt of Ecological Pocket Park at Tanauan City Sports Complex	Brgy. Darasa	9,035,581.00	Nov.14, 2019	Feb. 11, 2020	55%	3,159,949.06		with suspension order

We hereby certify that we reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.

\_\_\_\_\_  
GINA S. JUNTILLA  
City Accountant

\_\_\_\_\_  
HON. MARY ANGELINE Y. HALILI  
City Mayor